



# Monitoring of Lateral Pressure and Tie Stress for a Novel Prefabricated Wall

Yongjing Tang\*<sup>1,2,a</sup>, Han Xu<sup>3,b</sup>

<sup>1</sup>Jiaxing Key Laboratory of High-performance and Functional Materials in Civil and Environmental Engineering, Tongji Zhejiang College, Jiaxing, Zhejiang 314051, China

<sup>2</sup>Civil Engineering Department of Tongji Zhejiang College, Jiaxing, Zhejiang 314051, China

<sup>3</sup>Tongji Zhejiang College, Jiaxing, Zhejiang 314051, China

<sup>a</sup>ytang@tongji.edu.cn, <sup>b</sup>xuhan2012@126.com

**Abstract.** With the increasing demand for environmentally friendly construction practices, the development of prefabricated assembled structures has gained momentum through the widespread adoption of construction industrialization. This research aims to investigate the mechanic performance for a novel prefabricated external shell and cast-in-place core concrete wall. Full-scale experiments are conducted to measure strains in the tie pieces and the prefabricated external shell during and after the cast-in-place. The recorded strains reveal the influence of the initial set of concrete, as well as the heat of hydration during and after the cast-in-place core, on the strains of the tie pieces and the prefabricated external shell. The strain-time curves illustrate an initial increase followed by a subsequent decrease in tensile strains from tie pieces and prefabricated external shell. The conclusions drawn from this study are invaluable for advancing the promotion, application, and design refinement of this particular type of prefabricated wall.

**Keywords:** Prefabricated walls; prefabricated external shell and cast-in-place core; formwork; tie piece; strain measurement

## 1 INTRODUCTION

The industrial development of prefabricated concrete structures in China has undergone three distinct stages: the first stage (1950 -1970), focusing on standardized components with limited structural forms; the second stage (1970 -2000), dedicated to the development of standardized functional modules and unified design; and the third stage (2000-present), marked by improved building industrialization, propelled by national and local policies and the integration of intelligent construction practices. In contemporary times, various load-bearing components essential for buildings, such as beams, slabs, columns, walls, stairs, can be prefabricated in factories and assembled on-site. Stakeholders, including manufactures, design units, construction units, and academic scholars, are actively exploring strategies to enhance cost-effectiveness and efficiency ensuring structural safety and reliability. Aligned with principles of sustainability, cost reduction, and ease of transportation and installation, the prefabricated external shell

© The Author(s) 2024

B. Yuan et al. (eds.), *Proceedings of the 2024 8th International Conference on Civil Architecture and Structural Engineering (ICCASE 2024)*, Atlantis Highlights in Engineering 33,


[https://doi.org/10.2991/978-94-6463-449-5\\_80](https://doi.org/10.2991/978-94-6463-449-5_80)

and cast-in-place core formwork system has gained popularity. This innovative prefabricated wall comprises an integrated consisting of a non-detachable cement-based composite shell, steel skeleton and tie pieces, mechanical and electrical pipelines. This system is essential for environmentally friendly construction practices and is referred to as the prefabricated wall.

The specific components of a novel prefabricated wall (Figure 1) include: (1) Template System: Comprising composite concrete panels, reinforced mesh with designed cavities, tie pieces connecting the panels, and embedded parts. The panel, constructed from composite cement mortar with added fibers, enhances load-bearing performance tie-piece anchoring. (2) Steel Skeleton: Determined by design, processed, and installed in the factory. It includes template tie pieces at the intersections of transverse and longitudinal reinforcements, and embedded pipelines and wire boxes based on design requirements. (3) Template Tie Pieces: Fabricated using 6 mm reinforcement or 2 mm-thick and 20 mm-wide galvanized steel piece. The anchoring head is specially treated to increase contact area, anchoring strength, expand the formwork support range, and reduce surface bending stress. These tie pieces strategically placed at the steel skeleton intersections, have minimal impact on the concrete vibration construction. (4) Accessories: Supporting transportation, installation, and debugging, including embedded lifting parts, horizontal lifting adjustment accessories, and vertical adjustment accessories.

This novel prefabricated wall represents a significant advancement in construction technology, providing a sustainable, efficient, and cost-effective solution for contemporary building projects.

Various scholars, including Li et al.[1], Xu et al.[2], Zhao et al.[3], and Wang et al.[4], have extensively developed and implemented the prefabricated composite prefabricated shear wall system. Their comprehensive investigations cover aspects such as production, design, construction, and application of formwork. Relevant technical specifications have been issued [5]. This prefabricated wall represents an evolved approach to prefabricated assembly construction, streamlining the construction processes for traditional on-site cast-in-place concrete shear wall and the production process for existing prefabricated concrete solid shear walls in component factories. The prefabricated wall addresses the inefficiencies associated with traditional on-site construction, specifically in the "formwork, steel skeleton, pipelines, and plastering" sub-projects. In this system, these sub-projects are completed at different times and locations in the factory, while the core concrete pouring and associated processes continue on-site.



**Fig. 1.** Formwork system

Characterized by lightweight and flexible, the prefabricated external shell offers advantages such as ease of reinforcement inspection, pre-embedded pipelines, simplified node structure, and increased market application value of the product.

Beyond these characteristics, the formwork system boasts additional advantages. The panel, constructed from thin cement-based materials without requiring steam curing, minimizes formwork maintenance cost. The lightweight components further lead to cost savings in transportation and lifting. The system's design eliminates the need for tension screws, as it can independently bear lateral pressure during concrete pouring. Vertical reinforcement connections are achieved through lap joints, mechanical connections, and welding in cast-in-place structures, mitigating potential technical risks during reinforcement grouting sleeve connections.

While these research results have been successfully applied in the construction of hotels, office buildings, and residential buildings, there remains a gap in quantitatively understanding the stress behavior of the tie pieces and formwork during the pouring process and that of the concrete from initial setting to final setting. Although Johnston[6] and Assaad and Khayat[7] have provided references for lateral pressure estimation, there is still a need for a detailed quantitative analysis. This research, funded by the Jiaying Public Welfare Research Program (No. SQGY20210025) and the Science and Technology Committee of Shanghai Tianhua Design Group Co., Ltd., and supported by Shanghai Hengxu Energy Conservation and Environmental Protection Technology Co., Ltd., addressed this gap through full-scale pouring tests on the formwork with prefabricated external shell and cast-in-place core. Building upon preliminary research by Zhang and Tang[8], as well as Shu et al. [9], this article provides a comprehensive overview of some full-scale tests and their results. The discussion focuses on strain variation patterns of tension components and formwork, and assesses the overall safety of formwork.


## 2 EXPERIMENT SCHEME

The primary objective of the full-scale test conducted in this study is to evaluate the safety of the prefabricated shell of the formwork when concrete is poured into the core. Specifically, the mechanical properties of tie pieces and formwork are assessed during the pouring process, initial setting, and final setting of the concrete at the construction site. The focus is on ensuring that the prefabricated shell remains structurally sound and meets material strength requirements.

### 2.1 Design of Formwork Specimens

In accordance with practical application requirements, Shanghai Tianhua Design and Research Institute has designed four single walls (DWQ1 to DWQ3) and four L-shaped walls (Pool E, Pool S, Pool W, Pool N). Reinforcement has been configured based on the service load of the exterior wall of the basement on the first floor.





**Fig. 3.** Points to be measured for single-formwork tie pieces and formwork shells

**Table 2.** Model and relevant parameters of strain gauge

Installation location	Type	Resistance	Sensitivity factor
Formwork shell	B×120-50AA	120.0±0.3Ω	2.08±1%
Tie piece	B×120-4BB	120.0±0.3Ω	2.08±1%

### 3 TESTING PROCESS AND RESULTS

The core concrete pouring and data collection for the experiment were conducted from July 5th to July 12th, 2022. Figure 4 provides a visual representation of a typical pouring specimen and on-site data collection equipment.




Fig. 4. Concrete Pouring and Data Collection

### 3.1 Three Pieces of Independent Wall DWQ1-DWQ3


A total of 27 strain sensors were embedded in the tie pieces of three single walls, with 10 strain sensors successfully capturing data and 6 sensors providing reasonable data.

Table 3. Corresponding Wall Numbers, Elevations, and Strain Gauge Distribution of Each Elevation for Tie Pieces

Number	Wall number	Elevation (m)	Strain gauge distribution at each elevation (m)							
			0.54	0.84	1.44	1.64	1.84	2.44	2.84	3.44
1C5(1-L5)	DWQ1	1.64				√				
1C7(1-L5)	DWQ1	2.84							√	
1C9(1-L5)	DWQ1	3.44								√
2B2(1-L5)	DWQ2	0.54	√							
2B6(1-L5)	DWQ2	1.84						√		
3B18(1-L5)	DWQ3	0.54	√							
3B20(1-L5)	DWQ3	1.44			√					
3B21(1-L5)	DWQ3	1.64				√				
3B22(1-L5)	DWQ3	1.84						√		
3B23(1-L5)	DWQ3	2.44							√	

Table 3 presents the corresponding wall numbers, elevations, and statistics of various elevations, while Figure 5 (a) illustrates the variation patterns of the tie pieces over time.

The strain sensors on the formwork shells of various walls exhibited consistent variation patterns. Figure 5 (b) displays the variation of strain at selected measuring points on the formwork shell over time.



**Fig. 5.** The variation patterns of measured strains over time

### 3.2 L-shaped Enclosures

A total of 36 strain gauges were embedded on the four sides of the tie pieces, with 18 successfully capturing data. Table 4 provides the corresponding azimuth, elevation, and statistics of various elevations.


**Table 4.** Corresponding Azimuth, Elevation, and Strain Gauge Distribution of Each Elevation for Tie Pieces

Number	Side	Elevation (m)	Strain gauge distribution at various elevations (m)							
			0.24	0.54	0.84	1.44	1.64	1.84	2.44	2.84
E-10	East	0.24	√							
E-11	East	0.54		√						
E-12	East	0.84			√					
N-10	North	0.24	√							
N-16	North	1.84						√		
W-1	West	0.24	√							
W-3	West	0.84			√					
W-5	West	1.44				√				
W-7	West	1.84						√		
W-8	West	2.44							√	
W-9	West	2.84								√
S-1	South	0.24	√							
S-2	South	0.54		√						
S-3	South	0.84			√					
S-5	South	1.44				√				
S-6	South	1.64					√			
S-8	South	2.44							√	
S-9	South	2.84								√


The strain variation over time on the formwork shell (south side) and the tie pieces (south side) is presented in Figure 6. To assess the impact of temperature, 10 temperature sensors were buried along the height direction in the cavity formed by the two shells. The burial depth is specified in Table 5, and Figure 7 illustrates the corresponding temperature changes at the commencement of concrete pouring.

**Table 5.** Burial Depth of Temperature Sensors

Thermometer number	1	2	3	4	5	6	7	8	9
Burial elevation (m)	0.35	0.70	0.95	1.25	1.55	1.85	2.15	2.65	3.15



**Fig. 6.** The variation patterns of measured strains over time



**Fig. 7.** Temperature changes over time after the start of core concrete pouring

In summary, the experiment covered three independent walls and L-shaped enclosures, with detailed strain gauge distributions and temperature monitoring providing valuable insights into the behavior of tie pieces and formwork during and after the concrete pouring process.

#### 4 ANALYSIS AND DISCUSSION OF TEST RESULTS

The strain changes in the tie pieces exhibit two distinct stages: a gradual increase between 0.5 hours and 2 hours, reaching a peak, followed by a slow decrease. This pattern



was observed in both single walls and enclosed-wall specimens. All strain values were less than  $2,000 \mu\epsilon$ , indicating safety the permissible range. The initial rise in strain suggests that during concrete hardening, the heat of hydration causes core concrete expansion. However, tie pieces resist this expansion, leading to increased tensile strain.

The strain changes on the formwork shells reveal three distinct stages: an initial rapid rise, a subsequent parabolic increase with a slight slowdown, and a gradual decrease. These trends align with studies by Assaad and Khayat [10] and Omran and Khayat[11] based on North American standards[12-13]. The strain on single wall formwork shells peaked between 8 hours and 14 hours. The reduction in lateral pressure of PVC formwork, as described in literature [14-15], is attributed to concrete thixotropy. The rising stages in strain are linked to hydration heat, core concrete temperature increase, and volume expansion.

Concrete temperature at various heights increased rapidly with 6 hours, with an average rise rate of  $4^{\circ}\text{C}/\text{hour}$ . Subsequently, the temperature rise rate decreased until reaching its peak, with the highest temperature recorded at  $64.7^{\circ}\text{C}$ . The observed temperature changes align with the rapid generation of hydration heat, causing expansion that exceeds volume shrinkage during setting and hardening. Thus, in turn, leads to increased tensile strain on tie pieces and formwork shells.

## 5 CONCLUSION

The strains on the tie pieces and prefabricated external shells exhibit consistent patterns from pouring initiation to two days after pouring. Strain values suggest tie pieces and prefabricated external shells possess adequate strength to resist lateral pressure generated by the cast-in-place core. Key conclusions include:(1) Tie pieces show two distinct stages: rapid rise and slow drop;(2) The prefabricated external shells show three stages: rapid rise, parabola rise, and drop; (3) Peak stain values: Single wall-within 14 hours, maximum  $144.8 \mu\epsilon$  (excluding sudden stress changes), Enclosed wall-within 12 hours, maximum  $74.6 \mu\epsilon$ ; (4) Tensile strains meet allowable limits.

Further research areas: Detailed analysis of tie piece tensile stress changes along wall elevations, exploration of prefabricated external shell lateral pressure distribution in vertical, horizontal, and along-wall elevation directions.

## REFERENCES

1. Li W.X., Xie Z.W., Zhao Y., Wang X.F. 2017. Research and application of shear wall with prefabricated composite shell-form system. *China Concrete* 24,10,50-59. DOI:CNKI:SUN:JZSJ.0.2017-10-008
2. Xu W.D., Li W.X., Li P. 2022.Design and project application of shear wall with prefabricated composite shell-form system. *Building structure* 52,12,25-30. DOI:10.19701/j.jzjg.LS220024
3. Zhao Y., Wu Z.W. Xie Z.W., Wang X.F. 2020.Experimental investigation on seismic behaviors of concrete shear wall with prefabricated composite shell-form system. *China Civil Engineering Journal* 53,11,36-45. DOI: 10.15951/i.tmgcxb.2020.11.004

4. Wang N., Xu L.J., Chen Y., Zhang J., Wang X. A non dismantling integrated reinforced concrete shear wall cage mold prefabricated component cavity structure. National Invention Patent, Application No: 202210497475.0, Application date: 2022.05.09.
5. Standard of China Engineering Construction Association. Technical specification for concrete shear wall structure with prefabricated composite shell-form system- T/CECS522-2018.Beijing: China Planning Press,2018. <https://ebook.chinabuilding.com.cn/zbook-lib/bookpdf/probation?SiteID=1&bookID=113942>
6. Johnston, D. W., Khan, K. P., and Phillips, J. B. 1989.Formwork pressures in tall and thick concrete walls. *Journal of Construction Engineering and Management*, ASCE 115, 3, 444-461. DOI: 10.1061/(ASCE)0733-9364(1989)115:3(444)
7. Assaad J.J. and Khayat K.H. 2006.Effect of mixture consistency on formwork pressure exerted by highly flowable concrete. *Journal of Materials in Civil Engineering* 18,6, 786-791. DOI:doi.org/10.1061/(ASCE)0899-1561(2006)18:6(786)
8. Zhang P.C., Tang Y.J. 2021. Analysis of lateral pressure of formwork wall based on concrete pouring. *Construction Technology* 50,24,100-103+127. DOI:10.7672/sgjs2021240100
9. Shu W.H., Zhao Y.Y., Tu H.Q., Tang Y.J. 2022.Full-scale experimental study on formwork shell wall during concrete pouring. *Construction Technology* 51,21,66-69. DOI:10.7672/sgjs2022210066
10. Assaad J.,Khayat K.H. 2006. Effect of casting rate and concrete temperature on formwork pressure of self-consolidating concrete. *Materials and structures* 39,333-341. DOI : 10.1007/s11527-005-9042-3
11. Omran A. F., Khayat K. H.. 2017.Effect of formwork characteristics on SCC lateral pressure. *Journal of Materials in Civil Engineering* 29,5,04016293. DOI : 10.1061/(ASCE)MT.1943-5533.0001827
12. ACI (American Concrete Institute). 2007. "Guide to formwork for concrete." ACI 347R-03, Farmington Hills, MI. <https://ce.engineeringdesignresources.com/wp-content/uploads/2019/04/ACI-347.pdf>
13. CSA (Canadian Standards Association). 2015. "Concrete materials and methods of concrete construction/test methods and standard practices for concrete." CSA-A23.1, Canadian Standards Association, Toronto. <https://www.csagroup.org/store/product/CSA%20A23.1%3A19-CSA%20A23.2%3A19/>
14. Assaad J., Khayat K.H., and Mesbah H. 2003. Variation of formwork pressure with thixotropy of self-consolidating concrete. *ACI Materials Journal* 100,1,29-37. [https://www.researchgate.net/publication/271764025\\_Variation\\_of\\_Formwork\\_Pressure\\_with\\_Thixotropy\\_of\\_Self-Consolidating\\_Concrete](https://www.researchgate.net/publication/271764025_Variation_of_Formwork_Pressure_with_Thixotropy_of_Self-Consolidating_Concrete)
15. Omran A.F. and Khayat K.H.2013. Portable Pressure Device to Evaluate Lateral Formwork Pressure Exerted by Fresh Concrete. *Journal of Materials in Civil Engineering* 25,6,731-740. DOI: 10.1061/(ASCE)MT.1943-5533.0000537

**Open Access** This chapter is licensed under the terms of the Creative Commons Attribution-NonCommercial 4.0 International License (<http://creativecommons.org/licenses/by-nc/4.0/>), which permits any noncommercial use, sharing, adaptation, distribution and reproduction in any medium or format, as long as you give appropriate credit to the original author(s) and the source, provide a link to the Creative Commons license and indicate if changes were made.

The images or other third party material in this chapter are included in the chapter's Creative Commons license, unless indicated otherwise in a credit line to the material. If material is not included in the chapter's Creative Commons license and your intended use is not permitted by statutory regulation or exceeds the permitted use, you will need to obtain permission directly from the copyright holder.

